COMPLETION REPORT

1	Name Of Work	**Improvements to CC Roads in Panchamukhi Temple Surrounding Area in Mallasandra Ward No.13 Shettyhalli Sub Division.**
2	Sanctioned Estimate No.& Date	CE/DZ/AS/12/2017-18, Date:25.04.2017 CE/DZ/TS/37/2017-18, Date:28.04.2017
3	Head Of Account which is chargeable	P-2415
4	Instrument Order No. & Date	BBMP/EE/DD/WO/50/17-18, . Date:02.05.2017
5	Name Of Contractor	**KRIDL**
6 a	Time Stipulated for Completion of work	**90 Days**
b	Delay in Exculpation of Work	
7	Measurement recorded in	M.B No: 5663/16-17 Page No:
8	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No, - do - 5662-41 Page No, - do - 5662-46
9	Name of the office/official in charge of the work	
10	a) Asst.Eng/Junior Eng	Sri.Dayanand H.S
	b) Asst.Exe Engineer	Sri.B.L.Jayalingappa

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
Rs 25.00 lakhs	Rs 24.87 lakhs	—	Rs. 0.13 lakhs

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ದಾಸರಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned by CamScanner